# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of work | Implementation to Roads, Drains & Covering Slab at Chamundeshwari Layout 5th Main Road Right Side in Ward no: 10 |
| 2 | Amount of Work Portion | 2000000 = 00 |
| 3 | Estimated Cost | 20. Lakhs |
| 4 | Name of contractor | M/S KRIDL |
| 5 | Agreement No. | 130/14-15 |
| 6 | No. and date under which work order issued | 130/14-15, 17/11/2014 |
| 7 | Time limit originally fixed for completion | 60 Days |
| 8 | Date of application by the contractor for granting extension of time | 16-01-2015 |
| 9 | Date of receipt of application in the sub division office | |
| 10 | Extension granted if any | |
| | i) | |
| | ii) | |
| 11 | Work carried out by the contractor during the original period stipulated in the contract. | — |
| 12 | Work carried out during 1st extension | — |
| 13 | Work carried out during 2nd extension | — |
| 14 | Time now applied for | 16 Days |
| 15 | Date of recommending time limit applied for | |
| 16 | Whether the orginal application of the contractor is enclosed. | Yes |
| 17 | Balance of work remaining to be done | |
| 18 | Probable time required for completion of remaining work | |
| 19 | Cost of work charged establishment charged on the work after the expairy of original period. | — |
| 20 | Whether notice as per clause of contract has been issued. | |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | |
| 22 | Remarks of the EE with the daily rate of penalty proposed | Penalty not Imposed |

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanapura Division